Newzen Consultants Bangalore

Date: 20-04-2018

TABLE 1.2

SL No	Test conducted	Test Results	Tests Conforms to IS 2386(Part I to IV)– 1963 (Reaffirmed on 2002) & Requirements as per IS:383-1970 & M.o.R.T.H Specification, V Revision -2013.
1.	Aggregate Impact Value	**28.96 %**	Not more than 30.00 %
2.	Combined Flakiness and Elongation index, %	**27.52 %**	Not more than 35.0 %
3.	Water absorption, %	**0.45 %**	Not more than 2.0 %
4.	Plasticity Index, %	**NP**	Not more than 6.0 %

AE

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Newzen Consultants Bangalore

NZ/QC/YPD/T&F-W3/2018-19/P1-W6 Date: 21-04-2018

TEST REPORT ON WET MIX MACADAM MIX

(GRADATION TEST)

Sub: To conduct Gradation test on Wet Mix Macadam (WMM) Mix.

{Project*: Pkg 1, 1.Improvement of drains and resurfacing to roads in SFS 208 area in ward no.03, Attur.
2.Improvement of drains and resurfacing to roads in SFS 407 area in ward no.03, Attur.
3.Improvement of drains and resurfacing to roads in SFS 707 area in ward no.03, Attur.
4.Improvement of drains and resurfacing to roads in Industrial area in ward no.03, Attur.
5.Improvement of Roads and drains in CHS 707 area in ward no.03, Attur.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

TEST RESULTS

1. Gradation Test:

TABLE 1.1

Sieve Size mm	Percent by Weight passing the Sieve from the sample supplied (Obtained Gradation)	Specified Limits as per MoRTH Specifications, V Revision-2013
53.00	**100.00**	100
45.00	**97.86**	95-100
26.50	**---**	-
22.40	**68.36**	60-80
11.20	**52.56**	40-60
4.75	**34.59**	25-40
2.36	**21.23**	15-30
0.600	**16.69**	8-22
0.075	**3.82**	0-5

KIRAN. R
M.E, (Civil-Engg)

AE

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Newzen Consultants Bangalore

Date: 21-04-2018

TABLE 1.2

SL No	Test conducted	Test Results	Tests Conforms to IS 2386(Part I to IV)– 1963 (Reaffirmed on 2002) & Requirements as per IS:383-1970 & M.o.R.T.H Specification, V Revision -2013.
1.	Aggregate Impact Value	**24.85 %**	Not more than 30.00 %
2.	Combined Flakiness and Elongation index, %	**27.23 %**	Not more than 35.0 %
3.	Water absorption, %	**0.56 %**	Not more than 2.0 %
4.	Plasticity Index, %	**NP**	Not more than 6.0 %

AE

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NZ/QC/YPD/T&F-W3/2018-19/P1-W7

Date: 23-04-2018

TEST REPORT ON WET MIX MACADAM MIX

(GRADATION TEST)

Sub: To conduct Gradation test on Wet Mix Macadam (WMM) Mix.

{Project*: Pkg 1, 1.Improvement of drains and resurfacing to roads in SFS 208 area in ward no.03, Attur.
2.Improvement of drains and resurfacing to roads in SFS 407 area in ward no.03, Attur.
3.Improvement of drains and resurfacing to roads in SFS 707 area in ward no.03, Attur.
4.Improvement of drains and resurfacing to roads in Industrial area in ward no.03, Attur.
5.Improvement of Roads and drains in CHS 707 area in ward no.03, Attur.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

TEST RESULTS

1. Gradation Test:

TABLE 1.1

Sieve Size mm	Percent by Weight passing the Sieve from the sample supplied (Obtained Gradation)	Specified Limits as per MoRTH Specifications, V Revision-2013
53.00	**100.00**	100
45.00	**98.25**	95-100
26.50	**---**	-
22.40	**73.33**	60-80
11.20	**50.25**	40-60
4.75	**29.89**	25-40
2.36	**20.56**	15-30
0.600	**16.85**	8-22
0.075	**3.69**	0-5

AE

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Newzen Consultants Bangalore

Date: 23-04-2018

TABLE 1.2

SL No	Test conducted	Test Results	Tests Conforms to IS 2386(Part I to IV)–1963 (Reaffirmed on 2002) & Requirements as per IS:383-1970 & M.o.R.T.H Specification, V Revision -2013.
1.	Aggregate Impact Value	**27.25 %**	Not more than 30.00 %
2.	Combined Flakiness and Elongation index, %	**28.45 %**	Not more than 35.0 %
3.	Water absorption, %	**0.59 %**	Not more than 2.0 %
4.	Plasticity Index, %	**NP**	Not more than 6.0 %

AE

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NZ/QC/YPD/T&F-W3/2018-19/P1-W8

Date: 25-04-2018

TEST REPORT ON WET MIX MACADAM MIX

(GRADATION TEST)

Sub: To conduct Gradation test on Wet Mix Macadam (WMM) Mix.
{Project*: Pkg 1, 1.Improvement of drains and resurfacing to roads in SFS 208 area in ward no.03, Attur.
2.Improvement of drains and resurfacing to roads in SFS 407 area in ward no.03, Attur.
3.Improvement of drains and resurfacing to roads in SFS 707 area in ward no.03, Attur.
4.Improvement of drains and resurfacing to roads in Industrial area in ward no.03, Attur.
5.Improvement of Roads and drains in CHS 707 area in ward no.03, Attur.}
Ref.: Material testing/PMC/17-18,
Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

TEST RESULTS

1. Gradation Test:

TABLE 1.1

Sieve Size mm	Percent by Weight passing the Sieve from the sample supplied (Obtained Gradation)	Specified Limits as per MoRTH Specifications, V Revision-2013
53.00	100.00	100
45.00	99.23	95-100
26.50	---	-
22.40	77.45	60-80
11.20	53.56	40-60
4.75	36.98	25-40
2.36	22.59	15-30
0.600	13.89	8-22
0.075	3.85	0-5

AE

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Newzen Consultants Bangalore

Date: 25-04-2018

TABLE 1.2

SL No	Test conducted	Test Results	Tests Conforms to IS 2386(Part I to IV)– 1963 (Reaffirmed on 2002) & Requirements as per IS:383-1970 & M.o.R.T.H Specification, V Revision -2013.
1.	Aggregate Impact Value	**26.88 %**	Not more than 30.00 %
2.	Combined Flakiness and Elongation index, %	**27.59 %**	Not more than 35.0 %
3.	Water absorption, %	**0.56 %**	Not more than 2.0 %
4.	Plasticity Index, %	**NP**	Not more than 6.0 %

AE

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NZ/QC/YPD/T&F-W3/2018-19/P1-W9

Date: 26-04-2018

TEST REPORT ON WET MIX MACADAM MIX

(GRADATION TEST)

Sub: To conduct Gradation test on Wet Mix Macadam (WMM) Mix.
{Project*: Pkg 1, 1.Improvement of drains and resurfacing to roads in SFS 208 area in ward no.03, Attur.
2.Improvement of drains and resurfacing to roads in SFS 407 area in ward no.03, Attur.
3.Improvement of drains and resurfacing to roads in SFS 707 area in ward no.03, Attur.
4.Improvement of drains and resurfacing to roads in Industrial area in ward no.03, Attur.
5.Improvement of Roads and drains in CHS 707 area in ward no.03, Attur.}
Ref.: Material testing/PMC/17-18,
Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

TEST RESULTS

1. Gradation Test:

TABLE 1.1

Sieve Size mm	Percent by Weight passing the Sieve from the sample supplied (Obtained Gradation)	Specified Limits as per MoRTH Specifications, V Revision-2013
53.00	100.00	100
45.00	97.59	95-100
26.50	---	-
22.40	73.55	60-80
11.20	56.78	40-60
4.75	32.69	25-40
2.36	29.15	15-30
0.600	17.36	8-22
0.075	3.77	0-5

KIRAN. R
M.E, (Civil-Engg)

AE

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Newzen Consultants Bangalore

Date: 26-04-2018

TABLE 1.2

SL No	Test conducted	Test Results	Tests Conforms to IS 2386(Part I to IV)– 1963 (Reaffirmed on 2002) & Requirements as per IS:383-1970 & M.o.R.T.H Specification, V Revision -2013.
1.	Aggregate Impact Value	**26.89 %**	Not more than 30.00 %
2.	Combined Flakiness and Elongation index, %	**29.56 %**	Not more than 35.0 %
3.	Water absorption, %	**0.62 %**	Not more than 2.0 %
4.	Plasticity Index, %	**NP**	Not more than 6.0 %

AE

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Newzen Consultants Bangalore

NZ/QC/YPD/T&F-W3/2018-19/P1-W10 Date: 28-04-2018

TEST REPORT ON WET MIX MACADAM MIX

(GRADATION TEST)

Sub: To conduct Gradation test on Wet Mix Macadam (WMM) Mix.

{Project*: Pkg 1, 1.Improvement of drains and resurfacing to roads in SFS 208 area in ward no.03, Attur.
2.Improvement of drains and resurfacing to roads in SFS 407 area in ward no.03, Attur.
3.Improvement of drains and resurfacing to roads in SFS 707 area in ward no.03, Attur.
4.Improvement of drains and resurfacing to roads in Industrial area in ward no.03, Attur.
5.Improvement of Roads and drains in CHS 707 area in ward no.03, Attur.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

TEST RESULTS

1. Gradation Test:

TABLE 1.1

Sieve Size mm	Percent by Weight passing the Sieve from the sample supplied (Obtained Gradation)	Specified Limits as per MoRTH Specifications, V Revision-2013
53.00	**100.00**	100
45.00	**97.33**	95-100
26.50	**---**	-
22.40	**68.56**	60-80
11.20	**52.33**	40-60
4.75	**34.56**	25-40
2.36	**21.69**	15-30
0.600	**16.29**	8-22
0.075	**3.80**	0-5

KIRAN. R
M.E, (Civil-Engg)

AE

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Newzen Consultants Bangalore

Date: 28-04-2018

TABLE 1.2

SL No	Test conducted	Test Results	Tests Conforms to IS 2386(Part I to IV)– 1963 (Reaffirmed on 2002) & Requirements as per IS:383-1970 & M.o.R.T.H Specification, V Revision -2013.
1.	Aggregate Impact Value	**27.69 %**	Not more than 30.00 %
2.	Combined Flakiness and Elongation index, %	**28.33 %**	Not more than 35.0 %
3.	Water absorption, %	**0.52 %**	Not more than 2.0 %
4.	Plasticity Index, %	**NP**	Not more than 6.0 %

AE

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Newzen Consultants Bangalore

NZ/QC/YPD/T&F-W3/2018-19/P1-W11 Date: 30-04-2018

TEST REPORT ON WET MIX MACADAM MIX

(GRADATION TEST)

Sub: To conduct Gradation test on Wet Mix Macadam (WMM) Mix.

{Project*: Pkg 1, 1.Improvement of drains and resurfacing to roads in SFS 208 area in ward no.03, Attur.
2.Improvement of drains and resurfacing to roads in SFS 407 area in ward no.03, Attur.
3.Improvement of drains and resurfacing to roads in SFS 707 area in ward no.03, Attur.
4.Improvement of drains and resurfacing to roads in Industrial area in ward no.03, Attur.
5.Improvement of Roads and drains in CHS 707 area in ward no.03, Attur.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

TEST RESULTS

1. Gradation Test:

TABLE 1.1

Sieve Size mm	Percent by Weight passing the Sieve from the sample supplied (Obtained Gradation)	Specified Limits as per MoRTH Specifications, V Revision-2013
53.00	**100.00**	100
45.00	**97.76**	95-100
26.50	**---**	-
22.40	**73.32**	60-80
11.20	**50.22**	40-60
4.75	**29.55**	25-40
2.36	**21.33**	15-30
0.600	**16.77**	8-22
0.075	**3.31**	0-5

AE

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Newzen Consultants Bangalore

Date: 30-04-2018

TABLE 1.2

SL No	Test conducted	Test Results	Tests Conforms to IS 2386(Part I to IV)– 1963 (Reaffirmed on 2002) & Requirements as per IS:383-1970 & M.o.R.T.H Specification, V Revision -2013.
1.	Aggregate Impact Value	**27.82 %**	Not more than 30.00 %
2.	Combined Flakiness and Elongation index, %	**28.33 %**	Not more than 35.0 %
3.	Water absorption, %	**0.61 %**	Not more than 2.0 %
4.	Plasticity Index, %	**NP**	Not more than 6.0 %

AE

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Newzen Consultants Bangalore

NZ/QC/YPD/T&F-W3/2018-19/P1-W12

Date: 02-05-2018

TEST REPORT ON WET MIX MACADAM MIX

(GRADATION TEST)

Sub: To conduct Gradation test on Wet Mix Macadam (WMM) Mix.

{Project*: Pkg 1, 1.Improvement of drains and resurfacing to roads in SFS 208 area in ward no.03, Attur.
2.Improvement of drains and resurfacing to roads in SFS 407 area in ward no.03, Attur.
3.Improvement of drains and resurfacing to roads in SFS 707 area in ward no.03, Attur.
4.Improvement of drains and resurfacing to roads in Industrial area in ward no.03, Attur.
5.Improvement of Roads and drains in CHS 707 area in ward no.03, Attur.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

TEST RESULTS

1. Gradation Test:

TABLE 1.1

Sieve Size mm	Percent by Weight passing the Sieve from the sample supplied (Obtained Gradation)	Specified Limits as per MoRTH Specifications, V Revision-2013
53.00	100.00	100
45.00	99.22	95-100
26.50	---	-
22.40	77.31	60-80
11.20	53.56	40-60
4.75	34.21	25-40
2.36	22.79	15-30
0.600	12.66	8-22
0.075	3.15	0-5

AE

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Newzen Consultants Bangalore

Date: 02-05-2018

TABLE 1.2

SL No	Test conducted	Test Results	Tests Conforms to IS 2386(Part I to IV)– 1963 (Reaffirmed on 2002) & Requirements as per IS:383-1970 & M.o.R.T.H Specification, V Revision -2013.
1.	Aggregate Impact Value	**26.27 %**	Not more than 30.00 %
2.	Combined Flakiness and Elongation index, %	**27.88 %**	Not more than 35.0 %
3.	Water absorption, %	**0.72 %**	Not more than 2.0 %
4.	Plasticity Index, %	**NP**	Not more than 6.0 %

AE

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com